

Certificate of Code Compliance



Date _____

B

THIS CERTIFIES that the Project located at

_____ has been

No. Street

inspected and the use thereof as a _____
Type of Work

This Certificate does not imply code compliance to any other aspect of the building except for the work described on the building permit application and plans submitted pertinent to that noted application.

Any alteration of the property or change in use requires a new certificate and a new certificate voids one of prior date.

Application Number _____

Electrical Number FINAL ELECTRICAL INSPECTION

Number of Occupants _____

Comments or Restrictions _____

Town of West Seneca

Building Inspector

ORIGINAL

KEEP THIS WITH YOUR RECORDS

THE JOB IS NOT DONE, UNTIL YOU HAVE ONE OF THESE

Town of West Seneca

Building & Plumbing Dept.

No Inspections without House numbers and permits posted

THE APPLICANT FOR A BUILDING PERMIT WILL BE RESPONSIBLE FOR THESE ITEMS

ANY DIRT, MUD, STONES OR RUBBISH LEFT ON THE STREET OR PREMISES SHALL BE CLEANED AT THE END OF EACH DAY.

GENERAL CONTRACTOR OR UTILITY COMPANIES WILL BE RESPONSIBLE FOR ANY SETTLING OF SIDEWALKS OR MANHOLE RELOCATIONS.

******* NOTICE *******

The following inspections must be made and recorded by the building department before the next stage of construction is to begin. It is the responsibility of the contractor and owner to see that these inspections are not overlooked. Failure to do so may result in a STOP WORK ORDER and the need to dismantle prior work to verify code compliance.

- A) * Trench footing before concrete and all water eliminated from the trench.
* Cellar foundation walls 1'-0" of stone around outside wall and walls are tarred.
* Post Holes for Depth
- B) Rough framing inspection, when completion of the following:
- 1) All structural framing is complete
 - 2) Rough plumbing completed by West Seneca Licensed Plumber and inspected
 - 3) Heating, ventilating and flues are installed
 - 4) Rough electrical wiring completed and inspected by Commonwealth or Atlantic Inland
 - 5) Foundation location survey is required prior to framing
 - 6) No drywall to be hung
- C) Insulation Inspection after A and B are completed (Before Drywall is brought into building)
- D) Final inspection
- 1) All exterior & interior finishes are to be completed
 - 2) final electrical inspection
 - 3) All utilities connected and usable
 - 4) All concrete work completed to plans
 - 5) Final grading completed (Weather Permitted as indicated by our office)
 - 6) Final plumbing inspection West Seneca Licensed Plumber

ALL INSPECTIONS MUST BE MADE IN ORDER TO ENSURE CODE COMPLIANCE AND ISSUANCE OF A CERTIFICATE.

REQUESTS FOR INSPECTION MUST BE MADE 24 HOURS IN ADVANCE...
558-3242 for Building and Plumbing Department & 316-7091 or 731-4748 for Electrical Inspections.
<inspectionsheet>