

TOWN OF WEST SENECA



ENGINEERING DEPARTMENT

TOWN SUPERVISOR
GARY A. DICKSON
TOWN COUNCIL
WILLIAM P. HANLEY JR.
JEFF PIEKAREC
JOSEPH CANTAFIO
WILLIAM BAUER

July 20, 2021

Honorable Town Board
Town of West Seneca

Re: Add Change Order for Phase 6 Sewer Repairs

Honorable Board Members,

As discussed previously at the previous town board meeting, on Woodward relative to the sewer main replacement work, which is being completed through the phase 6 allowance item, the waterline was not located where initially indicated. As such, the existing sewer main is aligned directly next to and eventually under the water main. In order to do the work on Woodward, we had to add an additional manhole and move the work into the roadway, saw cutting the road and requiring asphalt restoration. This change cost additional money, and therefore we are over the original contract amount for phase 6 by \$24,642.50. Please pass a resolution for a change order in this amount for the Phase 6 Sewer project to United Survey Incorporated and authorize the supervisor to sign the change order.

Very truly yours,

Steven R. Tanner, P.E.

Steven R. Tanner, P.E.
Town Engineer

cc: Files: TB.
Project

TOWN OF WEST SENECA
ENGINEERING DEPARTMENT

JOB NO. 12049.04
CHANGE ORDER NO. 1
DATE: 7/20/21

United Survey, Incorporated
25145 Broadway Avenue
Cleveland, Ohio 44146

PROJECT: Phase 6 Sewer Rehabilitation Project

UNDER CONTRACT DATED: July 15, 2020

ADDITION: \$24,642.50

YOU ARE HEREBY AUTHORIZED AND DIRECTED TO:
ADD: **Change Order # 1 OVER UNDER CHANGE ORDER**

NET ADD: \$24,642.50

AND TO ADD TO THE CONTRACT THE SUM OF:

--Twenty Four Thousand Six Hundred Forty Two Dollars & 50/100--\$24,642.50

THE CONTRACT COMPLETION DATE BECOMES AUGUST 16, 2021

<u>ORIGINAL CONTRACT</u>	<u>CHANGE ORDER</u>	<u>ADDITION</u>	<u>DEDUCTION</u>	<u>CONTRACT TO DATE</u>
\$2,198,030.00	1	\$24,642.50		\$2,222,672.50

RECOMMENDED BY: _____ TOWN ENGINEER 7/20/2021
DATE

ACCEPTED BY: UNITED SURVEY, INCORPORATED.

PER: _____
DATE

APPROVED AT TOWN BOARD MEETING OF 7/26/2021

PER _____
Supervisor Gary Dickson DATE

CC: TOWN CLERK TOWN ENGINEER
TOWN ATTORNEY CONTRACTOR

OWNER: TOWN OF WEST SENECA
 PROJECT: 2020 Phase 6 Sanitary Sewer Rehabilitation
 JOB NO: 12049.01
 BID DATE: 6/25/2020

ITEM NO.	ITEM DESCRIPTION	BID QUANTITY	UNITS	United Survey				Over/Under budget
				QTY INSTALLED	UNIT PRICE	BID AMOUNT	INSTALLED AMOUNT	
1	Mobilization	1	LS	1.0	\$ 1,500.00	\$ 1,500.00	\$ 1,500.00	\$ -
2	Clean and Televise Sanitary Sewer Main	30000	LF	27,368.0	2.25	\$ 67,500.00	\$ 61,578.00	\$ 5,922.00
3.1	Lining of 18" Sanitary Sewer Mains	1500	LF	1,659.0	45.00	\$ 67,500.00	\$ 74,655.00	\$ (7,155.00)
3.2	Lining of 12" Sanitary Sewer Mains	400	LF	355.0	39.00	\$ 15,600.00	\$ 13,845.00	\$ 1,755.00
3.3	Lining Of 10" Sanitary Sewer Mains	2200	LF	4,266.0	34.00	\$ 74,800.00	\$ 145,044.00	\$ (70,244.00)
3.4	Lining of 8" Sanitary Sewer Mains	40000	LF	45,551.0	25.50	\$ 1,020,000.00	\$ 1,161,550.50	\$ (141,550.50)
4	Test Sewer Laterals and Seal with Grout	920	EA	528.0	364.00	\$ 334,880.00	\$ 192,192.00	\$ 142,688.00
5	Spot Repair	30	EA	20.0	2,700.00	\$ 81,000.00	\$ 54,000.00	\$ 27,000.00
6	Line Existing Manhole with 1/2" Cement Spray	920	VF	1,224.0	130.00	\$ 119,600.00	\$ 159,120.00	\$ (39,520.00)
7	Seal Manhole Joints	250	EA	132.0	25.00	\$ 6,250.00	\$ 3,300.00	\$ 2,950.00
8	Install Chimney Seal in Sanitary Manhole	350	EA	283.0	270.00	\$ 94,500.00	\$ 76,410.00	\$ 18,090.00
9	Rebuild Chimney and Reset Frame and Cover	5	EA	0.0	1,200.00	\$ 6,000.00	\$ -	\$ 6,000.00
10	Open and Inspect Existing Manhole	26	EA	26.0	150.00	\$ 3,900.00	\$ 3,900.00	\$ -
11	Locate and Inspect Existing Manhole	25	EA	18.0	200.00	\$ 5,000.00	\$ 3,600.00	\$ 1,400.00
				Subtotal		\$ 1,898,030.00	\$ 1,950,694.50	
12	Field Change Allowance	1	LS	1.0	\$ 300,000.00	\$ 300,000.00	\$ 271,978.00	\$ 28,022.00
				Totals		\$ 2,198,030.00	\$ 2,222,672.50	
							Total Over (CO)	\$ 24,642.50